

MARR COLLEGE



Stakeholder Newsletter

November 2015

About:

Hub South West Scotland is delivering the Marr College project on behalf of South Ayrshire Council. Hub South West have appointed Kier Construction as the Construction Delivery Partner for Marr College.

Welcome...

Parents/Carers, Students and Residents to our Marr College community notification newsletter from Kier Construction Scotland for the month of November.



PROGRAMME

We are now 14 weeks into the 121 week programme to refurbish the existing building and construct the new technical wing and PE block. Below are some programme highlights so far;

- The driven concrete piles which support the foundations have been completed.
- Concrete foundations are now being constructed onsite, along with the lift pits and concrete retaining walls.
- Underground drainage is being laid to accommodate the increased footprint of the campus.
- The crane required to construct the concrete frame will be delivered during November and remain onsite until April next year.
- The existing housewifery, science block and toilet block have been demolished.
- The pupils are now using the new temporary accommodation.
- The first half of the existing Marr Building has been separated from the operational side of the school to allow the extensive refurbishment works to commence.
- The decant and room clearances have been completed in the initial phase of the Marr building. Existing services (power, gas, heating, water and so on) have been disconnected.

HOW CAN YOU HELP US?

We all know that building sites can be dangerous places if rules are not adhered to and it is very important that the site is not treated as a playground. Everyone should be aware of the danger, if entering onto a building site without permission and we urge all parents/carers to make their children aware of this. We will of course be vigilant in this regard and we will continue to monitor the perimeter and site at all times. The safety of your children and the public is of paramount importance to us and together we can ensure that this is not compromised in any way.



We are delighted to have formed alliances and partnerships with various local agencies and we will report in the next issue of some existing developments in this area. Hub South West and Kier also have various training courses for local businesses rolling out on site this month including advanced health and safety and leadership and management training.



TRAFFIC MANAGEMENT

Considerable effort has been made to segregate school and construction activities. Traffic within and around the school will increase as a result of the work and we will continue to ensure that our traffic management strategy reflects this. Delivery vehicles will continue to use the main entrance to the school avoiding peak hours. We thank you for taking the time to read this notice and would appreciate your assistance by avoiding dropping off children at the school entrance. It remains our intention to mitigate the disruption to the local community during the works.

CHECK OUT HUB SOUTH WEST'S WEBSITE:

www.hubsouthwestscotland.co.uk

FOLLOW US HUB SOUTH WEST ON SOCIAL MEDIA:



Investing in Communities
Across South West Scotland

GET IN TOUCH

If you have any questions,
Please contact us:

Neil Kemp
Senior Project Manager
Kier Construction

Post:
Marr College
Off Dundonald Road
Troon
KA10 7AB

Email: marr.college@kier.co.uk

CONSIDERATE CONSTRUCTORS SCHEME

The primary aim of the Considerate Constructors Scheme (CCS) is to improve the image of construction by encouraging the highest standards of conduct across the industry.

Participating sites must sign up to the CCS Code of Considerate Practice. Projects are scored according to how well they perform in each of the eight sections of the code: Considerate, Environment, Appearance, Good Neighbour, Respectful, Safety, Responsible and Accountable.

